

Agency/ Department/ Address	Publicized Project/Program/Activity							Status of Publicized Project/Program/Activity				Remarks				
	Name/Particulars & ID No.	Location	Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		% of Completion	Total Cost to Date		Reason for Delayed Completion	Priority Projects		
			Original	Revised				Original	Revised							
A	B	C	D		E	F	G	H		I	J	K	L	M		
Philippine Science High School-Bicol Region Campus	Current Appropriations:	Tagonglong, Goa, Camarines Sur														
	A. Programs															
	I. General Supervision and Management Services															
	a. General Management and Support Supervision		314,200.00	245,200.00				21-Jan-2020	31-Dec-2020		100%	245,200.00			Revised cost due to discontinued appropriations per NBC No. 580 in the amount of P 69,000.00	
	b. Administration of Personnel Benefits		23,000.00					6-Jan-2020	31-Dec-2020		24%	5,538.10				
	II. Operations															
	A. STEM Secondary Education on Scholarship Basis															
	OO: Increased Competitiveness of Fillpinos in Science and Engineering															
	a. Operations of School Campus															
	Personnel Services		64,766,736.00	61,165,736.00				6-Jan-2020	31-Dec-2020		52%	31,685,401.96			Withdrawal of allotment for RLIP in the amount of P 3,601,000.00 per DBM CL No. 2020-6	
	Maintenance and Other Operating Expenses		41,871,000.00	38,839,000.00				6-Jan-2020	31-Dec-2020		39%	14,982,759.02			Revised cost due to discontinued appropriations per NBC No. 580 in the amount of P 3,032,000.00	
	Capital Outlay		17,283,000.00					6-Jan-2020	31-Dec-2020		50%	8,674,058.00				
	b. Policy Formulation, Program Planning and Standards Development															
	Maintenance and Other Operating Expenses		481,000.00	430,120.00				4-Mar-2020	31-Dec-2020		100%	429,958.00			Revised cost due to discontinued appropriations per NBC No. 580 in the amount of P 50,880.00	
	B. STEM Promotions Program															
	a. National Competitive Examinations															
	Maintenance and Other Operating Expenses															
	a. STEM Promotional Activities															
	Maintenance and Other Operating Expenses															
	B. Projects															
	I. Locally Funded Projects:															
	1. Completion of Academic Building III		6,096,500.00	19,068.86									19,068.86			On bidding documents preparation; discontinued appropriations of P 1,903,500.00. Cost incurred is for project engineer's fee.
	2. Completion of Laboratory and Technology Bldg. I		6,096,500.00	19,068.85									19,068.85			On bidding documents preparation; discontinued appropriations of P 1,903,500.00. Cost incurred is for project engineer's fee.
	3. Construction of Science Research Facility		5,000,000.00													Public bidding on going
	Continuing Appropriations:															
A. Programs																
I. General Supervision and Management Services																
a. General Management and Support Supervision																
b. Administration of Personnel Benefits	63,679.33									74%	47,356.28					

Agency/ Department/ Address	Name/Particulars & ID No.	Location	Publicized Project/Program/Activity					Status of Publicized Project/Program/Activity				Remarks		
			Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		% of Completion	Total Cost to Date		Reason for Delayed Completion	Priority Projects
			Original	Revised				Original	Revised					
A	B	C	D		E	F	G	H		I	J	K	L	M
	II. Operations													
	A. STEM Secondary Education on Scholarship Basis													
	OO: Increased Competitiveness of Filipinos in Science and Engineering													
	a. Operations of School Campus													
	Personnel Services		7.55							0%				
	Maintenance and Other Operating Expenses		83,150.04	36,510.27						100%	36,500.00			Revised cost due to discontinued appropriations per NBC No. 580 in the amount of P 46,649.00
	Capital Outlay		25,758.50	0.50						0%				Revised cost due to discontinued appropriations per NBC No. 580 in the amount of P 25,759.00
	B. STEM Promotions Program													
	a. National Competitive Examinations													
	Maintenance and Other Operating Expenses		1.18							0%				
	(FY 2019)													
	I. Locally Funded Projects:													
	1. Site Development		6,994,611.00	6,724,611.00	RPenolio Consulting Engineers (Design and Consultancy)		6-Aug-2019	19-Sep-2019		100.00%	314,500.00			Repeated revision of submitted documents. Negative slippage = 10% . Delayed submission of preliminary designs that resulted in delays in procurement of civil works. With discontinued appropriations of P 5,389.00
					HGG Builders and Supply	2,466,032,280.02	19-Dec-2019	17-May-2020	15-Sep-20	36.76%	2,527,400.77			Time Extension due to Suspension during the community quarantine period at 91CD
	2. Upgrading of Electrical System		7,500,000.00	7,500,000.00	Power Compact Enterprises	153,863,496.42	7-Jun-2019	4-Dec-2019	05-Jul-20	100.00%	7,135,103.76			The project is under Suspension Order.No. 1 waiting for CASURECO IV Engineers action, inspection, and recommendation on the completed project. Waiting for suspension to be lifted so that Final Testing and Billing will be initiated. Attained 96.19% due to the energizing of buildings being supplied by new gensets based from the electrical design. Due to community quarantine period.
	3. Implementation of K-12 Program (MITHI-ICT Infrastructure)		2,998,475.00	2,998,475.00	NGN.Net Enterprises	11,763,825.00	1-Jun-2019	29-Aug-2019	19-Jan-20	100.00%	2,998,475.00			With 30cd Time Extension. Completion Date: Nov. 15, 2019; 48CD delayed with LD amounting to P6,960.00; PO # 348 dated 12/17/19 with the amt of P100,000.00 and completion date of January 19, 2020. With discontinued appropriations of P 1,525.00
	(FY 2018)													
1. Site Development, Phase 4	7,000,000.00	7,000,000.00	DF Lyndon Builders	75,036,945.00	1-Jun-2018	27-Nov-2018	02-Jan-19	100%	7,000,000.00			Project was completed last March 29, 2019 with 86 days delayed and a liquidated damages in the amount of P 25,086.73.		


Note:

Column D = Original Cost is the total allotment received and Revised Cost is the total amount obligated for the project.


Column J = Locally Funded Projects - Total amount disbursed as to date of reporting ;Programs - Total amount obligated

Data on project date, status and remarks are from the quarterly report on government infrastructure projects which were provided by Engr. Juan S. Narvalo and Marco Despi

Prepared by:


JANETH D. ADAN
Administrative Officer IV

Certified Correct:


MARIA CECILIA A. GONZAGA
Supervising Administrative Officer

Approved by:


LORVI B. PAGOROGON, RPAE, MHWQ
Director III