

Agency Address	Project/Program/Activity Name	ID Code (If any)	Description	Location	Contractor	Cost of Approved Budget	Date Started	No. of Extension	Original	Revised	% of Completion	Project Status	Remarks	Type	Mode	Fund Source	
Philippine Science High School - Biac Campus Tampungan, Que. Cuenavate Sur	Project 1881			PSHS - BISC Tampungan, Que. Cuenavate Sur	DIF Lajordan Builders	1,000,000.00	Feb. 18, 2021	see Remarks	Sep. 11, 2021	Feb. 26, 2022	54.84%		On going project billing Delivered in the start of construction Stage due to Justice revision of plans to meet the revised floor plans and requirements of BISC. Construction Stage started around September 30, 2021.	Infra	Public Bidding	GAA 2021	
	1. Construction of Property Building	177-980-594-000	Construction of Property Building														
	2. Rehabilitation of School Buildings	128-576-198-000	Counseling Services for the Rehabilitation of School Buildings		Ayasan Construction Consultancy	24,000,000.00	June 21, 2021	0	September 18, 2021		100.00%		The already submitted the requirements for the bidding of civil works/construction.	Infra	Public Bidding	GAA 2021	
	3. Repair and Improvement of Elementary Building for Boys and Girls	005-796-441-000	Rehabilitation of School Buildings - Civil Works		Chromademy Construction and Development Corporation		Dec. 23, 2021		June 30, 2022		see Remarks		The NTP was just received by the Contractor on December 23, 2021. With Mobilization	Infra	Public Bidding	GAA 2021	
		128-576-198-000	Counseling Services for the Repair and Improvement of Elementary Building for Boys and Girls		Ayasan Construction Consultancy		June 21, 2021	1	August 19, 2021	Feb. 26, 2022	5.00%		The already submitted the requirements for the bidding of civil works/construction.	Infra	Public Bidding	GAA 2021	
		177-980-595-000	Repair and Improvement of Elementary Building for Boys and Girls		DIF Lajordan Builders	8,000,000.00	Dec. 23, 2021		May 21, 2022		see Remarks		The NTP was just received December 17, 2021 and the effectivity of the Contract is on December 23, 2021. With Mobilization	Infra	Public Bidding	GAA 2021	
	4. Construction of Multipurpose and Parking Area	177-980-595-000	Construction of Multipurpose and Parking Area		DIF Lajordan Builders	5,000,000.00	Feb. 18, 2021	1	Sep. 15, 2021	Nov. 23, 2021	100.00%		The project is already completed and paid	Infra	Public Bidding	GAA 2021	
	5. Construction of Materials Recovery Facility	008-232-596-000	Construction of Materials Recovery Facility		Blume WMC Construction and Builders, Corporation	2,000,000.00	Dec. 21, 2021	0	March 20, 2022		0.00%		The effectivity date of the Contract is December 21, 2021. With mobilization	Infra	Public Bidding	GAA 2021	
	6. Upgrading of Network Infrastructure and Communication System	009-335-119-000	Upgrading of Network Infrastructure and Communication System		Phorix Web Solution and Consultancy, Inc.	1,000,000.00	Nov. 8, 2021		February 6, 2022		0.00%		Purchase Order was received November 8, 2021	Goods	Public Bidding	GAA 2021	
	7. Implementation of K-12 Program (MATHS-ICT Infrastructure)	007-311-611-000	Implementation of K-12 Program (MATHS-ICT Infrastructure)		Malden Cael Group, Inc.	721,000.00	Sep. 27, 2021	0	Sep. 27, 2021		100.00%		Already delivered/completed and paid	Goods	Public Bidding	GAA 2021	
	8. Site Development	108-214-181-000 *Solid Metal Hardware & Construction Supply *Noblesse Construction Supply *Tren Jay S. Tava *CJA Copy Center *Solid Metal Hardware & Construction Supply H051 Builders and Supply	Site Development (construction of gate)		*Nobles Construction and Supply *Solid Metal Hardware & Construction Supply *Noblesse Construction Supply *Tren Jay S. Tava *CJA Copy Center *Solid Metal Hardware & Construction Supply H051 Builders and Supply	500,000.00	Sep. 17, 2021	0	Oct. 26, 2021	N/A	100.00%		This project was undertaken by Administration, and is already completed.	Infra	SVP	GAA 2021	
	9. Biometer Collection System	112-511-566-000	Biometer Collection System				5,000,000.00	Dec. 23, 2021	0	May 6, 2022	N/A	see Remarks	The NTP was already received by the Contractor and the effectivity date of the Contract is on December 23, 2021. With mobilization	Infra	Public Bidding	GAA 2021	
	Project 1889				DIOFB Construction		6,096,411.00	Oct. 26, 2020	1	March 24, 2021	May 19, 2021	100.00%		The project is already completed and the Contractor is fully paid. With registered contract which was completed through adjacent contingents and started on January 1, 2021 and revised completion date on April 26, 2021	Infra	Public Bidding	GAA 2020
	1. Completion of Academic Building III	126-532-813-000	Completion of Academic Building III														
	2. Completion of Laboratory and Technology Bldg. 1	126-532-813-000	Completion of Laboratory and Technology Bldg. 1			DIOFB Construction	6,096,411.00	Sep. 10, 2020	1	January 6, 2021	March 18, 2021	100.00%		The project is already completed and receiving of Certificate of Occupancy is already completed. With registered contract which was completed through adjacent contingents and started on January 4, 2021 and revised completion date on April 30, 2021	Infra	Public Bidding	GAA 2020
	3. Construction of Science Research Facility	009-907-434-000	Construction of Science Research Facility			Turbo Estrebarco, Inc.	5,000,000.00	Aug. 31, 2020	1	March 28, 2021	April 11, 2021	100.00%		The project is already completed and paid	Infra	Public Bidding	GAA 2020
Project 1890																	
1. Site Development	*112-511-586-000 *913-673-770-000	Site Development *Solid Metal Hardware & Construction *Phorix and Consultancy			*H051 Builders and Supply *Solid Metal Hardware & Construction *Phorix and Consultancy	6,096,411.00	Dec. 19, 2019	3	Sep. 19, 2020, 2020	Dec. 26, 2020	100.00%		The project is already completed and paid	*Goods *Services	*Public Bidding *SVP	GAA 2019	

Total Cost = total disbursement for the project

Printed by

4

JANETH D. ADAM
Board of Officers