

Philippine Science High School-Bicol Region Campus
Tagongtong, Goa, Camarines Sur

INFRASTRUCTURE PROJECT REPORT

As of December 1, 2014

PROJECT NAME	PROJECT COST	DATE STARTED	COMPLETION DATE	STATUS
1. Completion of Boys' Dormitory Building	2,635,413.18	6/18/2014	10/1/2014	100% completed
2. Completion of Boys' Dormitory Building 1-A	723,586.82	9/25/2014	10/25/2014	100% completed
2. Completion of Auditorium Building	original :4,698.258.18	8/18/2014	original: 12/30/2014	85% completed
	revised: 4,820,000.00		revised: 1/14/2015	

Prepared by:



ENGR. JUAN S. NARVATO

SST I/Project Engineer Designatee